## REQUEST FOR SITE APPROVAL

TO: Hardy County Health Department, Moorefield, w.v.
Phone 1-304-242-2110
Address 1800 West King St. Martins WV 25401
Address 1800 West 1518 9
He to to 1/1000 Duo
Request is hereby made for a site investigation to determine the second
( Septic System () Pit Privy () Vault Privy () Other WONT
The results of a percolation test conducted in accordance with the requirements of Design Standards for Small Septic Tank Systems follows:
Depth of test holes: #124, #224, #324, #429 inches.
Time for water to fall 6 inches in test hole $\#1$ 270 minutes $\#2$ 270 $\#2$ $\#3$
10 + 74 #3 300
A test hole bored or dug 6 feet deep (/) has ( ) has not been provided to help determine the depth to bedrock and ground water table.
On the back of this form a plot layout has been sketched showing the property lines and relative locations of buildings, water supplies, percolation test holes, six ft. hole, and other pertinent features.
I (we), the undersigned, certify that the information contained herein is correct and accurate to the best of my (our) knowledge. It is further understood that this form is not an application for a permit, and subsequent acceptance of this site by the designated health dept. does not constitute a permit to install a sewage system.
Owner's signature Henty Wilson Date 1-6-03
Percolation test conducted by: Name Billy G. Hart
Address Rt / Box 163 AZ Paw Paw WV
Date 1-6-03 Signature Billy A Hour 2543
FOR HEALTH DEPT. USE ONLY
This is to certify that the Hardy County Health Department reviewed the contents of this form and conducted a site visit on subject property. Based on the information provided it is the opinion of the undersigned that this site (1) is the suitable for the installation of the small sewage system indicated.  Signature  Signature  Alamana (2)  Date 2-14-03
Title Sanitarian

