

Date 3-4-85

YADKIN COUNTY HEALTH DEPARTMENT

PERMIT

(Septic Tank) Improvements Permit and Certification of Completion
(Ground Absorption Sewage Disposal System — GS 130-166.62 et. seg.)

No 001748

Owner or Contractor Dewey Russell Phone 699-8668Address Rt. 1 - Box 420 EAST BENDSub-Division Name 1st house on right past Lot No. _____ St. Rd. No. _____Property Directions Fall Creek School☐ Lot Evaluation Only; ☐ Evaluation and Improvements Permit; ☒ Repair Permit Only; ☐ Well Permit Only;☐ Improvements Permit Only;☐ Application By: Dewey RussellFEE: Amount \$ 15.00 CASH ☒ CHECK ☐ OTHER ☐ HOLD PERMIT FOR FEE ☐

House ☒ Mobile ☐ Business ☐
No. Bed Rooms 3 No. Bath Rooms 1
Basement Fixtures WITH ☐ W/O ☐
Garbage Disposal Unit YES ☐ NO ☒
Auto. Dishwasher YES ☒ NO ☐
Auto. Washing Machine YES ☒ NO ☐
Size Tank EXISTING gallons
Nit. Field 450 Sq. Ft.
Depth of Stone in Lines 18"

WATER SUPPLY

Public ☐ Existing Ind. Supply ☒
New Independent Supply To Be Installed ☐
Improvements Permit By Michael Williams

LOT AREA DK


SITE CLASSIFICATION

1. Approx. Degree of Slope S PS
2. Soil Texture S PS
3. Soil Structure S PS
4. Soil Depth Increase S PS
5. Restrictive Horizons S PS
6. Soil Drainage / Ground Water:
6.A Internal S PS
6.B External S PS
7. Soil Permeability S PS
8. Other S PS
9. Site Suitability S PS
10. Comments: 36" CL

Classification By MLW
Date 3-4-85

INSTALLED BY _____

Original Layout by Sanitarian



Actual Installation

ADD D-Box + 2 90'x3' lines. Keep as shallow as possible.
Tie old line on to feed last.
Fill in ditch by telephone pole to keep water from collecting + seeping into STs.
2 1/2" fall / 100 feet.

RECOMMENDATIONS / COMMENTS _____

CERTIFICATE OF COMPLETION: By Michael Williams Date 4-23-85

★ Permit good for 12 months only. Construction must comply with all other applicable State and local regulations.

Form B3-E-9-JWCo