

Hampshire County Health Department

HC 71, Box 9
Augusta, WV 26704

(304) 496-9640 Fax: (304) 496-9650

December 29, 2004

Hampshire County Planning Commission PO Box 883 Romney, WV 26757

Dear Sirs;

This office has reviewed a plat of survey for WV Hunter, LLC to create a subdivision called Mountain Air Subdivision, located four and one half (4 ½) miles NE of Springfield, Springfield District, Hampshire County, West Virginia, and further referenced as Tax Map 28, Parcel 1, Deed book 436, Page 638. This subdivision consists of 1,292.35 acres.

All lots require a percolation test and a sewage disposal area of 10,000 square feet where no development or structures other than the septic system shall be permitted. These lots are to be developed with an individual well and septic to serve a single-family dwelling.

Percolation test results are within limits as set forth by West Virginia CSR 16-1. Six feet soil observation holes indicate no restrictions due to water table or shallow bedrock within the designated sewage disposal area except as noted on the Health Department subdivision application.

The plat survey date December 29, 2004, is hereby approved by the Hampshire County Health Department. Any changes or revisions to the Health Department stamped and signed plat, or subsequent final plats approved based upon the approved plat, will make this approval null and void.

This approval is **not** a permit for individual water systems or individual sewer systems. Applications for permits must be made separately to the Hampshire County Health Department.

Singerely,

cc:

Denson Taketa

Hunter Wilson

12m Jaketa

REPORT SHEET

FOR

PERCOLATION AND SIX FOOT HOLE TESTING

Subdivision Name Mountain Bro County Hampshine
Name of Applicant Number (1) Isaac
Name of Certified Installer Responsible for Testing Billy 6. Hark
Installer Certification No. Installer Signature R M J. J.
54A-87-0270

	374.8					210			
	Lot No.	Perc (Minu	olation tes Per	Test Re	esults Fall)	Average Result	Six Foo Resu Depth to Water	Depth to	Date
105274"	1	180	180	210	240	33.5/	water	Rock	Conducted
102524"	2	210	210	240	240	37.5/			11-14-04
les EPD	.3	120	120	120	150	21	-		11-16-04
lostPD	4	90	40	90	120	1/5"			11 16-04
dloss IT	5	120	120	180	210	26			11-110-04
Class IT	6	60	40	90	90	13	+		11-11-09
Class II	7	120	150	180	180	25			11-17-04
Class I	8	2/0	210	240	270	38			11-17-04
ClassII	9	120	120	150	150	22,5/	 		11-17-04
ClassI	10	216	240	270	270	41			11-17-04
ClassII	11.	150	180	180	210	30			11-17-04
ClassII	12	90	120	120	150	20			11-20-04
ClassII	13	120	120	150	150	22.5/			11-20-04
11ass 11	14	60	180	120	150	25			11-20-04
ClassII B	15	120	120	180	2/0	26			U-3D-04
Class I	14	180	240	300	300	42.9			11-20-04
CleissIT	17	150	186	210	210	31			11-21-04
ClassI	18	240	240	270	300	43			11-21-04
Class	19	120	180	240	240	32.5/			11-21-04
ClassI	20	210	240	240	270	40	-		11-21-04
ClassT	21	180	210	240	270	37			11-21-04
	22	60	90	90	120	1.5			11-23-04
	23	240	270	300	330	46			11-23-04
Charles III	24	150	150	180	210	28			11-23-04
	25	150	180	210	210	31			11-23-04
	(Attac	h additi							11-23-04

(Attach additional pages if needed)