

SS-177

Revised 1-71

WEST VIRGINIA
SEPTIC TANK INSPECTION FORM

Hampshire County Health Department Installation Permit No. ST-14-95-251
 Name of Owner James A. Anderson
 Address 1124 St. Clair Rd. Winchester, VA 22603
 Property Address Sideling Mtn. Sub. Lot #2

DESCRIPTION & NUMBER OF UNITS SERVED

Type Facility Served double-wide No. Water Closets
 Lot Size 4 ^{acres} sq. ft. Area suitable for sewage disposal installation sq. ft.
 Source of Water Supply improved well No. Lavatories
 No. Bedrooms 3 No. Showers or Tubs No. Baths
 No. Garbage Grinders No. Automatic Washers

SEPTIC TANK

Material pvc Length x Width x Depth = cubic feet
 Liquid Depth ft. Liquid Capacity 1000 gal.
 Distance to: Dwelling 10' Water Supply 100' + Nearest Property Line 115'

SOIL ABSORPTION SYSTEM

Type Drain Line Material gravel Trench Width 24 Inches
 Trench Depth 30-36 Inches Total Absorption area in Trench Bottom 900 sq. ft.
 Diameter of Drain Line 10 Inches Type Filter Media
 No. of Drain Lines 4 Depth Filter Media Under Drain Line Inches
 Length of Each Line 80, 80, 60, 80 ft. Depth Filter Media Over Drain Line in.
 Distance of Disposal Field to: (a) Dwelling 30'
 (b) Water Supply 100' + (c) Nearest Property Line 20'

An inspection of the septic tank system described herein disclosed that said system (MEETS) DOES NOT MEET the minimum standards established by the West Virginia State Department of Health.

10-15-95
 Date

J. K. [Signature]
 Sanitarian

SKETCH OF SYSTEM TO BE DRAWN ON BACK

Note: Copy of this inspection report must be given to owner and the original filed in the Health Department files. PERMANENT RECORD - DO NOT DESTROY.

Lot 2



TANK 4'3"

Outlet Hole 4'10"

1st line 5'8" 5'8 $\frac{1}{2}$ " 5'8" 5'8"2nd line 6'5" 6'5" 6'5 $\frac{1}{2}$ " 6'5"3rd line 7'3" 7'3 $\frac{1}{2}$ " 7'3" 7'2 $\frac{1}{2}$ "4th line 8'0" 8'0 $\frac{1}{2}$ " 8'0 $\frac{1}{2}$ " 8'0"