

WV STATE DEPARTMENT OF HEALTH
Office of Environmental Health Services
ENVIRONMENTAL ENGINEERING DIVISION

SW258

WELL COMPLETION REPORT

Date(s) Sept 21, 92 County Hampshire Permit #: DW-14-08-93-70
 Town: PAW PAW Area Name/Location CHRISTINAS WORLD II - LOT 1-C
 Well Owner: MURPHY, Michael Address: 4009 SPARROW HOUSE LANE
 Telephone Number: 301 725-7255 BURTONSVILLE, MD 20866
 Well Driller: JERRY W ADAMS Address: P.O. BOX 952
 Telephone Number: (304) 822-4092 Romney WV 26757

WELL LOG

DEPTH IN FEET	FORMATIONS: KIND, THICKNESS, AND IF WATER BEARING	REMARKS:
0-8'	Red Clay - Unconsolidated	Type of Well: <u>D/H</u> Drilling Method: <u>Air Rotary Hammer</u>
8'	Shale & Clay Unconsolidated	Well Diameter: <u>6-1/8"</u> Casing O.D.: <u>6-5/8"</u>
23'	Brown Shale - Unconsolidated	Well Depth: <u>480</u> Date Completed: <u>Sept 21, 92</u>
82'	Gray Shale - Consolidated	CASING: Length <u>94</u> Feet Height above ground <u>1</u> Feet
93	Gray Shale - Consolidated	☒ Galv. ☒ Steel ☐ Plastic ☐ Cast Iron
	Set Casing - Cement	Other _____ Type _____
160'	Gray Shale - Consolidated	
234'	limestone - Consolidated	SCREEN
257	Gray Shale - Consolidated	☒ None Installed
343	limestone - Consolidated	Type _____ Diameter _____
397	Gray Shale - Water 2-1/2 GPM	Slot/Gauge _____ Length _____
422	limestone - Consolidated	Set Between _____ Ft. and _____ Ft.
465	Gray Shale - Water 1-1/2 GPM	

PUMPING OR BAILING TEST

DETAILS	#1	#2	#3
Static Water Level (Ft. Below Grade)	<u>260'</u>		
Pumping Rate (GPM)	<u>4</u>		
Pumping Level (Ft. Below Grade)	<u>470</u>		
Duration of Test (In Hours)			
Recovery Time to Static Level (In Hours)	<u>6</u>		

WELL HEAD

Pitless Adapter: Type, Make, Etc. To be installed w/ Pump System
 Well Cap: Type, Make, Etc. Rover 6-5/8" Conduit - Type
 Well Seal: Type, Make, Etc. _____
 Well Platform: To be installed by Owner
 Length _____ Width _____ Thickness _____
 Grouting: ☐ Yes ☒ No
 All Public Water Supplies must be grouted.

I hereby certify that this well was drilled and constructed under my supervision, in compliance with all requirements of the referenced permit, and that this record is true to the best of my knowledge and belief.

180' Gray Shale - Consolidated
Test Well Yield - Stopped
Drilling Operation

Jerry W Adams 004
 Name A & S Well Drilling Certification No.
 Registered Business Name Jerry W Adams
 Signed Jerry W Adams Date Sept 21, 92

SS-177

Revised 1-71

WEST VIRGINIA
SEPTIC TANK INSPECTION FORMHampshire Health Department Installation Permit No. HAU-14-93-070Name of Owner Michael J. MurphyAddress 4009 Sparrow House Lane, Burtonsville, MD 20866Property Address Christmas World II Lot 1C

DESCRIPTION & NUMBER OF UNITS SERVED

Type Facility Served Home No. Water Closets Lot Size 13.75 ^{acres} sq. ft. Area suitable for sewage disposal installation sq. ft.Source of Water Supply well No. Lavatories No. Bedrooms 3 No. Showers or Tubs No. Baths No. Garbage Grinders No. Automatic Washers 1

SEPTIC TANK

Material aspho Class II Unit Length x Width x Depth = cubic feetLiquid Depth ft. Liquid Capacity 1200 gal.Distance to: Dwelling 35' Water Supply 220' Nearest Property Line 1000'

SOIL ABSORPTION SYSTEM

Type Drain Line Material gravel Trench Width 24 InchesTrench Depth 18-24 Inches Total Absorption area in Trench Bottom 900 sq. ft.Diameter of Drain Line 10 Inches Type Filter Media No. of Drain Lines 3 Depth Filter Media Under Drain Line InchesLength of Each Line 100, 100, 100 ft. Depth Filter Media Over Drain Line in.Distance of Disposal Field to: (a) Dwelling 50'(b) Water Supply 250' (c) Nearest Property Line 1000'An inspection of the septic tank system described herein disclosed that said system (MEETS) DOES NOT MEET the minimum standards established by the West Virginia State Department of Health.Date 5-14-93Sanitarian Lee J. [Signature]

SKETCH OF SYSTEM TO BE DRAWN ON BACK

Note: Copy of this inspection report must be given to owner and the original filed in the Health Department files. PERMANENT RECORD - DO NOT DESTROY.