

REQUEST FOR SITE APPROVAL

To: Hardy County Health Department, Moorefield, WV

From: Name: Mountains & More, LLC / Phone 703.999.5559

Address 1708 Bethel Church Rd.

RE: Property Location Nedmon Rd. 30.07 Ac. (New Plat)

Request is hereby made for a site investigation to determine the suitability of the subject property as a site for small sewage system indicated below:

☒ Septic System ☐ Pit Privy ☐ Vault Privy ☐ Other

The results of a percolation test conducted in accordance with the requirements of Design Standards for Small Septic Tank Systems follows:

Depth of test holes: #1 24, #2 24, #3 24, #4 24 inches.

Time for water to fall 6 inches in test hole	#1	<u>30</u>	minutes
	#2	<u>30</u>	minutes
	#3	<u>45</u>	minutes
	#4	<u>30</u>	minutes
	Total	<u>135</u>	minutes.

A test hole bored or dug 6 feet deep ☒ has ☐ has not been provided to help determine the depth to bedrock and ground water table.

On the back of this form a plot layout has been sketched showing the property lines and relative locations of buildings, water supplies, percolation test holes, six ft. hole, and other pertinent features.

I (we), the undersigned, certify that the information contained herein is correct and accurate to the best of my (our) knowledge. It is further understood that this form is not an application for a permit, and subsequent acceptance of this site by the designed health department does not constitute a permit to install a sewage system.

Owner's Signature Shelia Judy / Date March 2, 2015

Percolation test conducted by: Name: Keith Davis

Address: Baker, WV 26801

Date: 3-2-15 / Signature Keith Davis

For Health Department Use Only

This is to certify that the Hardy County Health Department reviewed the contents of this form and conducted a site visit on subject property. Based on the information provided it is the opinion of the undersigned that this site ☒ is ☐ is not Suitable for the installation of the small sewage system indicated.

Signature and Title Will Davis, Sanit. Date 3-5-15