

Items repaired / resolved from inspection of 13018 Rudys Way Home



redid ground to house, located on carport



uncovered switch in attic - covered with plate



replaced uninsulated wires to AC / heat pan with new, insulated wiring

Julie

*Materials for Reattaching
Grounding Wire to Grounding Rod*

RICHLAND CHAMBERS HARDWARE & LUMBER

381 FM 416

Streetman, TX 75859

903-389-4411

www.rclakeinfo.com

... IT'S ALL GOOD!

Description	Qty	Price Ea	Extended
5/8 Ground Ro	1	4.29	4.29
SPLIT BOLT CO	1	4.59	4.59
WIRE COPPER S	1	1.39	1.39

Sub Total 10.27

Sales Tax Total 0.64

Total Amt 10.91

Paid Credit Card 10.91

Change 0.00

Credit Card 0000000000000000 0000

Auth:

Amount: 10.91

Customer Signature

Monday, August 27, 2012 3:45 pm

Reg:001 Csh:1

Trns:0000241988

TOLL-FREE 1-866-318-2665

DownStairIn Door

DownStairOut Door

MAILING ADDRESS _____

UNIT		UNIT	
MAKE Streetman	MAKE Carrier	MODEL 48UF303716RA	MODEL 38TK8030300
SERIAL NUMBER 1007432932	SERIAL NUMBER 3492521702		

NAME: Barbara Gibson
 STREET: 13018 Rudas Way
 CITY: Streetman TX 75854
 PHONE (HOME): 903-599-2096 PHONE (WORK): _____
 SCHED. TIME: _____ ☐ A.M. ☐ P.M.
 TECHNICIAN: _____

ENVIRONMENTAL CHECK LIST		
CONDENSING UNIT	QTY.	TYPE / DISPOSITION
☐ RECOVERED		
☐ RECYCLED		
☐ RECLAIMED		
☐ RETURNED		
☐ DISPOSAL		
☐ DISMANTLED		
☐ CHANGED OUT/REPLACED		
TOTAL \$		

WORK PERFORMED	
CONDENSING UNIT	FURNACE/ELEC.HTR
RPLCD UNIT	RPLCD UNIT
CHNGD COMPRESSOR	RPLCD GAS VALVE
CHNGD MOTOR	RPLCD THERMOCOUPLE
CHNGD CHARGE	CLND BURNERS
ADD FREON	CHNGD MOTOR
CLND COILS	CLND BLOWER
REPAIRED LEAK	RPLCD LIMIT
OILED MOTOR	RPRD WIRING
RPLCD FUSE	LIT PILOT
INSTALL DISCONNECT	RPLCD TRANSFORMER
RPRD WIRING	NEW HEAT KIT
RPLCD CONTACTOR	ADJUSTMENT
RPLCD CAPACITOR	CO TEST
RPLCD RELAY	OILED MOTOR
ADJUSTMENT	REFRIGERATION
NEW FILTER/DRIER	RPLCD LIMIT DISK
	RPRD WIRING
	HARD-START KIT

WORK TO BE PERFORMED
Check Downstairs A/C inoperative said not
cooling properly. Electrical wires on upstairs

DESCRIPTION OF WORK PERFORMED

Checked downstairs A/C unit found low on refrigerant. Checked
for refrigerant leak and found the caps on service valves on
the outdoor unit was leaking. Put thread sealant in caps of
service valves which stopped the leak. Added 2 lbs to the
A/C unit. The had to go get the parts to insulate the electrical
wires going into the upstairs indoor unit. Both units are up
inspectors requirements. Getting 73° return temp & 55° supply Temp

QTY	MATERIALS & SERVICES	UNIT PRICE	AMOUNT
1 lb.	REFRIGERANT R22 LBS.	\$44.95	\$44.95
2	FILTERS X X		\$4.92
2	1/2" Rigid pipe		\$4.92
2	1/2" Rigid pipe		\$4.92
1	90° elbow fitting		\$4.92
5	1/4" sealant		\$4.92
TOTAL MATERIALS			\$80.21

TERMS
 3% Transaction Fee for credit card purchases over \$1000.00.

I have authorized to order the work outlined above which has been satisfactorily completed. I agree that Seller retains title to equipment/materials furnished until final payment is made. If payment is not made as agreed, Seller can remove said equipment/materials at Seller's expense and/or impose a 2% liquidation fee on the unpaid amount contained in the Seller/Buyer transaction. Any damage resulting from said removal shall not be the responsibility of Seller.

CUSTOMER SIGNATURE: Barbara Gibson DATE: 8-20-12

METHOD OF PAYMENT
☐ CASH ☒ CHECK ☐ DRIVERS LIC. NO. 335419437
☐ CREDIT CARD ☐ MC ☐ VISA ☐ AMEX ☐ DISC. EXPI. DATE: 03/02/10-1/95/1
 CC NO. CK# 1451

HRS	LABOR	RATE	AMOUNT
No	Service Call	P/H	
2	Labor repair leak	\$69.00	\$138.00
3	Labor repair electrical & to go get parts for electrical		
TOTAL LABOR			

RECOMMENDATIONS

AT: 10:40am DT: 3:15

LIMITED WARRANTY: All materials, parts and equipment are warranted by the manufacturers' or suppliers' written warranty only. All labor performed by the above named company is warranted for 30 days or as otherwise indicated in writing. The above named company makes no other warranties, express or implied, and its agents or technicians are not authorized to make any such warranties on behalf of above named company.

☐ REGULAR ☐ WARRANTY
☐ PRIORITY CUSTOMER

Thank You

EVAPORATOR COIL		CHNGD COMPRESSOR
RPLCD UNIT		RPLCD THERMOSTAT
RPRD LEAK		RPLCD DEFROST TIMER
SEAL		RPRD LEAK
RPLCD EXP. DEVICE		ADD FREON
CLND COIL		CLND/DEFROIL
CLND DRAIN		ADJUSTMENT
RPLCD PAN		RPLCD HTRS.
RPLCD PVC		WINDOW UNIT
DUCT		RPLCD UNIT
ADJUSTED		CLEANED
INSTALLED		ADD FREON
THERMOSTAT		RPLCD STAT/SWITCH
ADJUSTED		CHNGD COMPRESSOR
REPLACED		CHNGD FAN MOTOR
FILTERS	☐ CLEANED ☐ REPLACED	

TOTAL SUMMARY	
TOTAL MATERIALS	\$80.21
TOTAL LABOR	\$138.00
SERVICE FEE	
TAX	
TOTAL	\$218.21

Regulated by the Texas Department of Licensing and Regulation, PO Box 12157, Austin, Texas 78711, 800-803-9202 or 512-463-6599

- Repaired uninsulated wiring to fan for AC in attic of main house
- Repaired coil/Leak + replaced Freon to bring AC to 73°-55° = 18° degree diff.