

TO: Hardy County Health Department, Moorefield, W.V.

FROM: Name Melbourne Prop. Phone 856-2957Address P.O. BOX 567 Capon Bridge, W. VA. 26711RE: Property Location 4 miles on Necamore Rd.

Request is hereby made for a site investigation to determine the suitability of the subject property as a site for the small sewage system indicated below:

() Septic System () Pit Privy () Vault Privy () Other Site Approval

The results of a percolation test conducted in accordance with the requirements of Design Standards for Small Septic Tank Systems follows:

Depth of test holes: #1 24", #2 24", #3 24", #4 24" inches.

Time for water to fall 6 inches in test hole #1	<u>240</u>	minutes
#2	<u>180</u>	"
#3	<u>120</u>	"
#4	<u>144</u>	"
TOTAL	<u>684 + 24 =</u>	Minutes. <u>29</u>

A test hole bored or dug 6 feet deep (✓) has () has not been provided to help determine the depth to bedrock and ground water table.

On the back of this form a plot layout has been sketched showing the property lines and relative locations of buildings, water supplies, percolation test holes, six ft. hole, and other pertinent features.

I (we), the undersigned, certify that the information contained herein is correct and accurate to the best of my (our) knowledge. It is further understood that this form is not an application for a permit, and subsequent acceptance of this site by the designated health dept. does not constitute a permit to install a sewage system.

Owner's signature RPG Date 1/23/03

Percolation test conducted by: Name Meade's Special Services

Address P.O. Box 188 Capon Bridge, W. VA. 26711

Date 1-24-03 Signature Wendell Meade

FOR HEALTH DEPT. USE ONLY

This is to certify that the Hardy County Health Department reviewed the contents of this form and conducted a site visit on subject property. Based on the information provided it is the opinion of the undersigned that this site ☒ is ~~not~~ suitable for the installation of the small sewage system indicated.

Signature Loraine K. Thompson Date 2-6-03

Title Sanitarian