

WEST VIRGINIA  
SEPTIC TANK INSPECTION FORM

Hampshire County Health Department Installation Permit No. ST-14-9-130

Name of Owner Tom Knapp

Address 3713 N. State Rd., Arlington, VA 22207

Property Address Crossings Lot # 45

DESCRIPTION & NUMBER OF UNITS SERVED

Type Facility Served new home No. Water Closets       

Lot Size        sq. ft. Area suitable for sewage disposal installation        sq. ft.

Source of Water Supply well No. Lavatories       

No. Bedrooms        No. Showers or Tubs        No. Baths       

No. Garbage Grinders        No. Automatic Washers       

SEPTIC TANK

Material concrete Length        x Width        x Depth        =        cubic feet

Liquid Depth        ft. Liquid Capacity 1000 gal.

Distance to: Dwelling 10 Water Supply 100 Nearest Property Line 25'

SOIL ABSORPTION SYSTEM

Type Drain Line Material plastic Trench Width 24 Inches

Trench Depth 22-24 Inches Total Absorption area in Trench Bottom 200 sq. ft.

Diameter of Drain Line 10 Inches Type Filter Media       

No. of Drain Lines 3 Depth Filter Media Under Drain Line        Inches

Length of Each Line 100, 100, 100,        ft. Depth Filter Media Over Drain Line        in

Distance of Disposal Field to: (a) Dwelling 30

(b) Water Supply 100 (c) Nearest Property Line 10

An inspection of the septic tank system described herein disclosed that said system (MEETS, DOES NOT MEET) the minimum standards established by the West Virginia State Department of Health.

9-10-92  
Date

Loe P. Hara  
Sanitarian

SKETCH OF SYSTEM TO BE DRAWN ON BACK

Note: Copy of this inspection report must be given to owner and the original filed in the Health Department files. PERMANENT RECORD - DO NOT DESTROY.

Capon River

