

WEST VIRGINIA
SEPTIC TANK INSPECTION FORM

Monroe County Health Department Installation Permit No. 5514-5-23
Name of Owner MCDONALD, MILTON
Address R-1, PAW PAW, W.V.A. (GAINSBURG, I.A.)
Property Address WOODROW, RIGHT SIDE OF RT. 29

DESCRIPTION & NUMBER OF UNITS SERVED

Type Facility Served EXISTING HOUSE No. Water Closets 1
Lot Size 1/2 ACRES sq. ft. Area suitable for sewage disposal installation 5000 sq. ft.
Source of Water Supply DRILLED WELL No. Lavatories 1
No. Bedrooms 1 No. Showers or Tubs 1 No. Baths 1
No. Garbage Grinders 0 No. Automatic Washers 1

SEPTIC TANK

Material Concrete Length x Width x Depth = cubic feet
Liquid Depth ft. Liquid Capacity 1000 gal.
Distance to: Dwelling 80' Water Supply 105' Nearest Property Line 40'

SOIL ABSORPTION SYSTEM

Type Drain Line Material Asbestos Trench Width 24 Inches
Trench Depth 28 Inches Total Absorption area in Trench Bottom 340 sq. ft.
Diameter of Drain Line 4 Inches Type Filter Media Gravel
No. of Drain Lines 3 Depth Filter Media Under Drain Line 6 Inches
Length of Each Line 80', 70', 20' ft. Depth Filter Media Over Drain Line 2 in.
Distance of Disposal Field to: (a) Dwelling 100'
(b) Water Supply 125' (c) Nearest Property Line 20'

* An inspection of the septic tank system described herein disclosed that said system (MEETS, ~~DOES NOT MEET~~) the minimum standards established by the West Virginia State Department of Health.

Date APRIL 30, 1975

C. S. Bright
Sanitarian

SKETCH OF SYSTEM TO BE DRAWN ON BACK

Note: Copy of this inspection report must be given to owner and the original filed in the Health Department files. PERMANENT RECORD - DO NOT DESTROY.

QUESTS APPROVAL AFTER ALL PAPER ARE RECEIVED AT TOWN & BOX

10'00 Ditch



Pt. 29



80'



10'



80'

80'

80'

WELL



125'