## Hampshire County Health Department On-Site Sewage Disposal System Inspection Form

Permit # ST-14-13-72

Name of Owner: Patrick & Dina Carrigan Installer: Lewis F Riden Jr.

Address: 478 Winslow Rd, Williamstown, NJ 8094

Property Location: North River Ford Lot 6 Lot Size: 2.91 acres

Type of Facility: residence Facility is: x New 

Existing

Design Loading in gpd/# Bedrooms: 2 Source of Water:

## SEWAGE TANK COMPONENT

Capacity in Gallons: 1000 Material:precast concrete Pump Chamber 1000 gal

Distances (in feet) of Tank to: Dwelling 67'

Private x Public [ Water Source: 54' Property Line: >100'

## ON-SITE DISPOSAL SYSTEM

Class I Systems: Standard Soil Trenches() or Bed() Gravelless Pipe(), Diameter \_\_ In. Chamber Soil Absorption Trenches(x) or Bed()

No. of Lines: 2 Length (in feet): 90's

Width of Trenches: 36 inches/feet Depth to Bottom of Field: 24 inches

Size Equates to 900 sq ft of SGF

Distance (in feet) of System to: Dwelling 120'

Private (x) Public () Water Source: 115' Property Line: >100'

Remarks:

GPS: N39 08 49.9 w78 38 53.3

An inspection indicates that The sewage disposal system Described above

DOES MEET x

DOES NOT MEET - or

## CANNOT BE DETERMINED TO

MEET □ the minimum standards Established by the West Virginia → Bureau of Public Health.

To correct a health hazard, Modifications to existing systems May be done to improve part of a System. Such modifications may Not be able to be designated as a <a href="Does meet">Does meet</a> system since Inadequate information is known.

Although many factors
Contribute to the successful
Functioning of a sewage disposal
System, this office recommends
Water conservation and
Maintaining an even usage of
Water throughout the week.

Visit Date(s): 7/29/2013

FINAL INSPECTION DATE: 7/29/2013

