

WV STATE DEPARTMENT OF HEALTH  
Office of Environmental Health Services  
ENVIRONMENTAL ENGINEERING DIVISION

SW258

## WELL COMPLETION REPORT

*Beed*  
*6-15-88*

Date(s) 6-2-3-88 County HAMPSHIRE Permit #: DN/14/03/88/214  
Town: ROMNEY Area Name/Location ROMNEY FRUIT RANCH LOT #29  
Well Owner: JEFF A. MILLER Address: 108 SOUTH CAROLINA AVE.  
Telephone Number: (301) 937-4132 PASADENA, MARYLAND 21122  
Well Driller: JEFFREY G. MILLER Address: RT #1 BOX 186  
Telephone Number: (304) 738-3266 EDGELEY W.VA. 26753

## WELL LOG

| DEPTH IN FEET                      | FORMATIONS:<br>KIND, THICKNESS, AND IF WATER BEARING | REMARKS:                                                                                                            |
|------------------------------------|------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|
| 0-18                               | Red shale (consolidated)                             | Type of Well: <u>DW</u> Drilling Method: <u>AIR ROTARY DRILLER</u>                                                  |
| 18-41                              | Red sandstone (bedrock)                              | Well Diameter: <u>6 1/2</u> Casing O.D.: <u>6 3/8</u>                                                               |
| CEMENT + SET CEMENT (consolidated) |                                                      | Well Depth: <u>268</u> Date Completed: <u>6-3-88</u>                                                                |
| 41-105                             | Red sandstone (consolidated)                         | CASING: Length <u>42</u> Feet Height above ground <u>1</u> Feet                                                     |
| 105-113                            | Red shale (consolidated)                             | <input checked="" type="checkbox"/> Steel pipe, <input type="checkbox"/> Plastic <input type="checkbox"/> Cast Iron |
| 113-115                            | Blue sandstone (consolidated)                        | Other _____ Type _____                                                                                              |
| 115-121                            | Red sandstone (consolidated)                         |                                                                                                                     |
| 121-135                            | Red shale (consolidated)                             | SCREEN                                                                                                              |
| 135-155                            | WATER (4 GPM) Red sandstone                          | <input checked="" type="checkbox"/> None Installed                                                                  |
| 155-201                            | Red sandstone (consolidated)                         | Type _____ Diameter _____                                                                                           |
| 201-240                            | Blue sandstone (consolidated)                        | Slot/Gauge _____ Length _____                                                                                       |
| 240-242                            | WATER (6 GPM) Red sandstone                          | Set Between _____ Ft. and _____ Ft.                                                                                 |
| 242-268                            | Red sandstone STOPPED                                |                                                                                                                     |

## PUMPING OR BAILING TEST

| DETAILS                                  | #1         | #2 | #3 |
|------------------------------------------|------------|----|----|
| Static Water Level (Ft. Below Grade)     | <u>136</u> |    |    |
| Pumping Rate (GPM)                       | <u>20</u>  |    |    |
| Pumping Level (Ft. Below Grade)          | <u>240</u> |    |    |
| Duration of Test (In Hours)              | <u>2</u>   |    |    |
| Recovery Time to Static Level (In Hours) | <u>2</u>   |    |    |

## WELL HEAD

Pitless Adapter: Type, Make, Etc. DICKEN LOS-10  
Well Cap: Type, Make, Etc. ROVER CEMENT TYPE  
Well Seal: Type, Make, Etc. \_\_\_\_\_  
Well Platform: TO BE INSTALLED BY OWNER  
Length \_\_\_\_\_ Width \_\_\_\_\_ Thickness \_\_\_\_\_  
Grouting: ☐ Yes ☒ No  
All Public Water Supplies must be grouted.

I hereby certify that this well was drilled and constructed under my supervision, in compliance with all requirements of the referenced permit, and that this record is true to the best of my knowledge and belief.

JEFFREY G. MILLER 255  
Name MILLER BROS. DRILLING Certification No. \_\_\_\_\_  
Registered Business Name Jeffrey G. Miller 6-5-88  
Signed \_\_\_\_\_ Date \_\_\_\_\_

WEST VIRGINIA  
SEPTIC TANK INSPECTION FORMHampshire County Health Department Installation Permit No. ST-14-BB-204Name of Owner Terri MillerAddress 108 South Carolina Ave, Pasadena, Md. 21122Property Address Romney Fruit Ranches, Box #29

## DESCRIPTION &amp; NUMBER OF UNITS SERVED

Type Facility Served Mobile Homes No. Water Closets \_\_\_\_\_Lot Size 5 <sup>acres</sup> sq. ft. Area suitable for sewage disposal installation \_\_\_\_\_ sq. ft.Source of Water Supply Well No. Lavatories \_\_\_\_\_No. Bedrooms 6 No. Showers or Tubs \_\_\_\_\_ No. Baths \_\_\_\_\_

No. Garbage Grinders \_\_\_\_\_ No. Automatic Washers \_\_\_\_\_

## SEPTIC TANK

Material concrete Length \_\_\_\_\_ x Width \_\_\_\_\_ x Depth \_\_\_\_\_ = \_\_\_\_\_ cubic feetLiquid Depth \_\_\_\_\_ ft. Liquid Capacity 1500 gal.Distance to: Dwelling 20' Water Supply 100' Nearest Property Line 100'

## SOIL ABSORPTION SYSTEM

Type Drain Line Material 2729 Trench Width 36 InchesTrench Depth 24 Inches Total Absorption area in Trench Bottom 1800 sq. ft.Diameter of Drain Line 4 Inches Type Filter Media gravel (100 mesh)No. of Drain Lines 6 Depth Filter Media Under Drain Line 6 InchesLength of Each Line 100, 100, 100, 100, 100, 100 ft. Depth Filter Media Over Drain Line 2 in.Distance of Disposal Field to: (a) Dwelling 40'(b) Water Supply 110' (c) Nearest Property Line 30'

An inspection of the septic tank system described herein disclosed that said system (MEETS, DOES NOT MEET) the minimum standards established by the West Virginia State Department of Health.

Date 6-17-88Sanitarian [Signature]

SKETCH OF SYSTEM TO BE DRAWN ON BACK

Note: Copy of this inspection report must be given to owner and the original filed in the Health Department files. PERMANENT RECORD - DO NOT DESTROY.

