

Hampshire County Health Department

HC 71, Box 9 Augusta, WV 26704

Nursing: (304) 496-9640 Environmental: (304) 496-9641

Fax: (304) 496-9650

December 22, 2006

Hampshire County Planning Commission PO Box 883 Romney, WV 26757

Dear Sirs:

This office has reviewed a plat of survey for WV Hunter, LLC to approve a subdivision called Bluffs on the Potomac Section 8 located on Graces Cabin Road, and further referenced as Tax District Romney, Tax Map 31, Parcel 3, 2, and 1, and Tax Map 20 Parcels 2 and 1, Deed book 436, Page 638. This subdivision section consists of 26 lots containing 719.47 acres. All lots contain a sewage disposal area of 10,000 square feet where no development or structures other than the septic system shall be permitted. These lots are to be developed with individual wells and septic systems to serve single family dwellings.

Percolation test results are within limits as set forth by West Virginia CRS 16-1. Six foot soil observation holes indicate no restrictions due to water table or shallow bedrock within the designated sewage disposal area except as noted on the Health Department subdivision application.

The plat of survey dated 10/23/06, is hereby approved by the Hampshire County Health Department. Any changes or revisions to the Health Department stamped and signed plat, or subsequent final plats approved based upon the approved plat, will make this approval null and void.

This approval is not permit for individual water systems or individual sewer systems. Applications for permits must be made separately to the Hampshire County Health Department.

Sincerely,

Terry Mayhew, RS

CC: WV Hunter, LLC

REPORT SHEET FOR PERCOLATION AND SIX FOOT HOLE TESTING

ubdivision Name Bluffs on the Potomac County Hampshire
Total Number of Lots 34 Sect 8) Name of Applicant WV Hunter LLC Same of Certified Installer Responsible for Testing Justin Time Exc.
nstaller Certification No Installer Signature Lary Mullim J.T.E.
Address HC 64 Box 1634 Romney, W. J. 26757

Туре	Lot Number	Percolation Test Results (Minutes per Inch of Fall)				Average Results 33.7	Six Foot Ho Depth to Water	Date Conducted	
System		215 200 205 190					N/A	Depth to Rock	5-12-06
#	195	75	90	85	105	14.7	1		
II	196	125	120	95	100	18.3			
# #	197	110	105	90	85	16.2			
П	198	195	150	145	155	26.8			171
耳	199	205	190	195	215	33.5			
II	201	155	17.0	195	140	27.5			
Ŧ	203	200	215	190	135	30.8			
I	205	190	195	130	155	27.9			
Ŧ	206	90	100	100	135	17.7			
IF	208	150	95	200	175	25.8			
I	213	115	120	130	140	21,2			
I	214	180	155	170	140	26.9			i i
I	215	190	205	115	210	22.1			
I	216	175	185	130	145	26.5			
I	217	180	185	135	120	25.8	3		
II	218	165	180	145	205	29			
II	219	150	200	185	210	31			
I	220	225	205	180	200	33.7			
I	221	125	180	170	205	28.3			

(Attach additional pages if needed)

Section 8

REPORT SHEET FOR PERCOLATION AND SIX FOOT HOLE TESTING

Subdivision Name Bluffs on the Potomae County Hampshire												
Total Number of Lots Name of Applicant												
Name of Certified Installer Responsible for Testing Justin Time Exc.												
Installer Certification NoInstaller Signature												
· · · · · · · · · · · · · · · · · · ·												
Type System	Lot Number	Percolation	n Test Results	(Minutes per I	nch of Fall)	Average Results	Six Foot B Depth to Water	Ole Results Depth to Rock	Date Conducted			
I	222	150	135	95	80	19.1	n/A	n/A	5-12-06			
<u> </u>	224	95	100	110	95	16.6	3	/	.*			
I	224	85	105	90	115	16.4			540			
	225	185	230	230	200	35.2						
<u> </u>	226	165	200	188	157	24.5			¥			
_ <u>I</u>	227	130	145	120	115	21,2		<u> </u>				
								 				
				+ Pc	re site	on l	+ 224					
:- 	5			see	m Hack	es For	10# 22	b				
						1		ļļ				
								<u> </u>				
					1							
					2	ļ						
						<u> </u>						
				a .								

(Attach additional pages if needed)