

Rev 3/08 ST/CO USE ONLY DATE RECEIVED MM DD YY _____	DATE THE WELL WAS COMPLETED MM DD YY <u>10 1 15</u> PERMIT NO. DW- <u>029-16-003</u>	STATE OF WEST VIRGINIA WATER WELL COMPLETION REPORT	FORM SW-258 THIS REPORT MUST BE SUBMITTED WITHIN 30 DAYS AFTER WELL IS COMPLETED FILL IN THIS FORM COMPLETELY PLEASE PRINT OR TYPE									
LOCATION OF WELL Well Owner: Last Name <u>Reedy</u> First Name <u>GLENN</u> Street/Road <u>PAINTER HOLLOW</u> County <u>MINERAL</u> Zip Code _____												
Latitude: _____ Deg _____ Min _____ Sec Longitude: _____ Deg _____ Min _____ Sec Acquired By: ☐ GPS ☐ Topo ☐ Other _____		AREA NAME/LOCATION: <u>BLUFFS ON THE POTOMAC LOT 258</u>	TYPE OF WELL: ☒ Potable ☐ Public Water Supply ☐ Geothermal ☐ Industrial ☐ Commercial ☐ Dewatering ☐ Irrigation ☐ Test/Exploratory ☐ Other _____									
WELL LOG		DRILLING METHOD ☐ Cable Tool ☐ Rotary ☒ Rotary Hammer ☐ Other _____ Hole Diameter <u>6</u> (in) Total depth <u>260</u> (ft) CASINGS RECORD MAIN CASING TYPE <u>DRIVE</u> ☒ Steel ☐ Plastic <u>SHOE</u> ☐ Other _____ Casing Diameter <u>6 5/8</u> (in) Wall Thickness <u>.188</u> (in) Casing Length <u>80</u> (ft) Other Casing or Liner Used Type ☐ Steel ☐ Plastic ☐ Other _____ Casing/Liner Diameter _____ (in) Length _____ (ft) from _____ (ft) to _____ (ft)	GROUTING RECORD Grouting Material: ☐ Cement ☒ Bentonite Clay Other _____ No. of Bags: <u>6</u> Installation Method: <u>PUMPED</u>									
From (ft.)	To (ft.)	State the kind of formation penetrated, their color, caves, and if water bearing with estimate flow (GPM). <table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td style="width:10%;">0</td> <td style="width:10%;">8</td> <td rowspan="4" style="width:80%; vertical-align: top;"> <u>dirt + clay</u> <u>Brown shale</u> <u>Layers of Gray</u> <u>+ Dark Gray shale</u> <u>Water - 9 GPM</u> <u>slightly fractured</u> </td> </tr> <tr> <td>8</td> <td>46</td> </tr> <tr> <td>46</td> <td>260</td> </tr> <tr> <td>84</td> <td></td> </tr> </table>		0	8	<u>dirt + clay</u> <u>Brown shale</u> <u>Layers of Gray</u> <u>+ Dark Gray shale</u> <u>Water - 9 GPM</u> <u>slightly fractured</u>	8	46	46	260	84	
0	8	<u>dirt + clay</u> <u>Brown shale</u> <u>Layers of Gray</u> <u>+ Dark Gray shale</u> <u>Water - 9 GPM</u> <u>slightly fractured</u>										
8	46											
46	260											
84												
		SCREEN RECORD ☒ Not Installed ☐ Installed Material: ☐ Bronze ☐ Plastic Diameter of screen _____ (in) Slot size _____ Length _____ (ft) from _____ (ft) to _____ (ft)	ESTIMATED WELL YIELD Estimated at <u>9</u> G.P.M. Static Water Level <u>75</u> (ft) *Pumping level below land surface <u>258</u> (ft) after <u>1/2</u> hrs. at <u>9</u> G.P.M. (Estimated) *Note: For Public Water Supply wells please submit required yield and drawdown tests.									
		GRAVEL PACK RECORD Gravel Pack: ☐ Yes ☒ No From _____ (ft) to _____ (ft)	WELL HEAD COMPLETION Casing height above grade <u>1</u> (ft) Type Of Well Cap Installed: <u>Harvard</u>									
		VARIANCE ISSUED ☐ Yes ☐ No Request Number _____										
COMMENTS BY INSTALLER:												
I hereby certify that this well has been constructed in accordance with state rules and in conformance with all conditions stated in the above captioned permit, and that the information presented herein is accurate and complete to the best of my knowledge.												
Company Name <u>B.W. SMITH WELL DRILLING</u> WV Contractor No. <u>038905</u> Business Registration No. <u>1005-5395</u> Master Well Driller Certification No. <u>574</u> Master Well Driller (print) <u>Chris Wolford</u> Master Well Driller Signature <u>Chris Wolford</u>												
SITE SUPERVISOR (SIGNATURE OF DRILLER OR JOURNEYMAN RESPONSIBLE FOR SITEWORK IF DIFFERENT FROM MASTER DRILLER.) Journeyman Well Driller Certification No. _____ Journeyman Well Driller (please print) _____ Apprentice and Name (s) _____												

REC 10-15-15

ON-SITE SEWAGE DISPOSAL SYSTEM
INSPECTION REPORT

Name of Owner: GLEN P. REEDY Installer: DAVID ADAMS
Address: 2824 OLD WASHINGTON RD, WESTMINSTER, MD 21157
Property Location: PAINTER HLR RD, GO 2.8 MILES TO LEFT AT GRASS GATE - TO TOP
Type of Facility: RESIDENCE Facility is: New ☒ Existing ☐ Lot Size (ft²/acres): 52
Design Loading in gpd/No. Bedrooms: 2 Source of Water Supply: WELL

SEWAGE TANK COMPONENT

Capacity in Gallons: 1000 Material: CONCRETE Manufacturer: _____
Distance (ft) of System to: Dwelling: 25+ Private ☒ Public ☐ Water Source: 107+ Property Line: _____

ON-SITE DISPOSAL SYSTEM

Class I System: Standard Soil Absorption Trenches ☐ or Bed ☐ Gravelless Pipe ☐ Diameter: _____ Inches
Chamber Soil Absorption Trenches ☒ or Bed ☐
Class II System: Pumped/Dosed Soil Absorption Trenches ☐ or Bed ☐ Evapotranspiration Trenches ☐ or Bed ☐
Shallow Soil Absorption Trenches ☐ or Bed ☐ Other: _____
No. of Lines: 3 Length (in feet) of Each: 80, 80, 80
Width of Trenches: 3 inches (feet) Depth to Bottom of Field: 24 inches.
If Bed, Dimensions: _____ feet. If Chamber System, Name: _____, No. of Units: _____
Approved & Adequate Materials Used? Yes ☒ No ☐ Size Equates to: 1200 Sq. Ft. of Standard Field
Distance (ft) of System to: Dwelling: 50+ Private ☒ Public ☐ Water Source: 140+ Property Line: _____
Remarks: _____

An inspection indicates that the sewage disposal system described above **DOES MEET** ☒ **DOES NOT MEET** ☐ **CANNOT BE DETERMINED TO MEET** ☐ the minimum standards established by the West Virginia Bureau for Public Health.

To correct a health hazard, modifications to existing systems may be done to improve part of a system. Such modifications may not be able to be designated as a **does meet** system since inadequate information is known.

Although many factors contribute to the successful functioning of a sewage disposal system, this office recommends water conservation and maintaining an even usage of water throughout the week.

Sketch of Installation with Triangulation or Distance to Specific Landmarks:

SEE ATTACHED DWG



Draw Arrow
toward North

Visit Date(s): 11-25-15
Final Inspection Date: 12-15-15

Sanitarian: TD Mahesh P.S.

GLEN P. REEDY
2824 OLD WASHINGTON RD
WESTMINSTER MD 21157

INSTALLER: DAVID ADAMS.
FINAL: 12-15-15
Dakota R.E.

LOCATION OF PROP:

PAINTER HLK RD, GO 2.8 MILES
TO LEFT AT GREEN GATE. GO TO TOP

GPS TANK:

39 27 29.1
78 44 42.0

