WATER WELL REPORT

Start Card No. W24 Unique Well I.D. # APG611 Water Right Permit No. W241821

STATE OF WASHINGTON

204305 STATE OF WAS	Unique Weil I.D. # APGGII SHINGTON Water Right Permit No.
(1) OWNER: Name COHEN ABE & JENNY (02077) Address PO BOX	486 TROUTLAKE, WA 98650-
(1) OWNER: Name COHEN ABE & JENNY (02077) Address PO BOX (2) LOCATION OF WELL: County KLICKITAT (2a) STREET ADDRESS OF WELL (or nearest address) 230 JENNINGS RD,	- SE 1/4 SE 1/4 Sec 27 T 6 N., R 10E WM
	(10) WRLL LOG
(3) PROPOSED USE: DOMESTIC	Formation: Describe by color, character, size of material
(4) TYPE OF WORK: Owner's Number of well (If more than one) 1 NEW WELL Method: ROTARY	and structure, and show thickness of aquifers and the kind and nature of the material in each stratum penetrated, with at least one entry for each change in formation.
(5) DIMENSIONS: Diameter of well 6 inches Drilled 450 ft. Depth of completed well 410 ft.	MATERIAL FROM TO 0 1
(6) CONSTRUCTION DETAILS: Casing installed: 6 " Dia. from +1 ft. to 19 ft. WELDED & LINER 5 " Dia. from 0 ft. to 207 ft. 4 " Dia. from 190 ft. to 410 ft.	CINDERS GRAY , MEDIUM BLACK & GRAY BASALT , MEDIUM HARD RED & GRAY CINDERS MEDIUM, SOFT GRAY & BROWN BASALT , MEDIUM HARD BROWN CINDERS , SOFT 28 87 155 185 230
Perforations: YES Type of perforator used SAW SIZE of perforations 1/8 in. by 6 in. 40 perforations from 370 ft. to 410 ft. perforations from ft. to ft. perforations from ft. to ft.	GRAY CINDERS MEDIUM BROWN & GRAY CINDERS 290 380
Screens: NO Manufacturer's Name Type Model No. Diam. slot size from ft. to ft. Diam. slot size from ft. to ft.	SEPT OF ECO.
Gravel packed: NO Size of gravel Gravel placed from ft. to ft.	JUL 2 ZONG
Surface seal: YES To what depth? 20 ft. Material used in seal CEMENT & BENTO. Did any strata contain unusable water? NO Type of water? Method of sealing strata off	THE PEGION OFFICE
(7) PUMP: Manufacturer's Name Type H.P.	
(8) WATER LEVELS: Land-surface elevation above mean sea level ft. Static level 240 ft. below top of well Date 70/11/06 Artesian Pressure lbs. per square inch Date Artesian water controlled by	Completed 7 /11/06
	Work started 07/05/06 Completed 7/711/06 WELL CONSTRUCTOR CERTIFICATION:
(9) WELL TESTS: Drawdown is amount water level is lowered below static level. Was a pump test made? NO If yes, by whom? Yield: gal./min with ft. drawdown after hrs.	I constructed and/or accept responsibility for construction of this well, and its compliance with all Washington well construction standards. Materials used and the information reported above are true to my best knowledge and belief.
Recovery data Time Water Level Time Water Level Time Water Level	NAME M-K DRILLING CO. (Person, firm, or corporation) (Type or print)
Date of test / / Bailer test gal/min. ft. drawdown after hrs. Air test 20 gal/min. w/ stem set at 400 ft. for 1 hrs. Artesian flow g.p.m. Temperature of water Was a chemical analysis made? NO	ADDRESS BOX 470 DALLESPORT, WA [SIGNED] License No. 0833,2740 2559 Contractor's Registration No. MEDRIC134PB Date 07/13/06