

Previous Septic Insp/info

CORONADO ENVIRONMENTAL

September 9, 2021

Robby McDaniel
7875 Willys Road
Willis, Texas

On September 8, 2021 I performed an inspection of the water well and on-site sewage facilities for this property located at 7875 Willys Way in Willis Texas.


These conventional septic system tanks are located on the east side of the home. The disposal field is located on the east side toward the south yard fence. Although the home was occupied at the time of inspection, after the introduction of approximately 100 gallons of water into the system there was no evidence of current or previous septic discharge and the system appeared to be functioning properly under the current load.

The water well system is a submersible pump with a pressure tank for storage and delivery. All components of the water well system appear to be functioning as intended at the time of inspection.

This evaluation is based upon an on-site inspection of the septic system as found. Since there is no way to verify the size and/or condition of the tankage or lines without excavating, this is an estimation based upon information given and probing. There are no guarantees, expressed or implied, that accompany this opinion. I am an environmentalist, certified as a Registered Sanitarian and trained to the Inspector level through the State of Texas, in on-site sewage disposal.

If there are any questions concerning this system, please call.

Regards,



Jay Churchwell, R.S.

