

Driller Report Summary

Completion Date	12/19/2020
Total Depth (ft-bgs)	200
Depth To Bedrock (ft)	30
Static Level (ft-bgs)	60
Estimated Yield (GPM)	8

Completion Date	12/19/2020
Total Depth (ft-bgs)	200
Depth To Bedrock (ft)	30
Static Level (ft-bgs)	60
Estimated Yield (GPM)	8

Туре Diameter (in) From (ft-bgs) To (ft-bgs) Packers Installed? Packer 1 Depth (ft-bgs) Packer 2 Depth (ft-bgs)

WATER-BEARING ZONES

Depth (ft-bgs)	GPM	GPH	Water Quality ↑=
60	2	-	muddy
130	3	-	muddy
170	3	-	muddy

ANTICIPATED WATER QUALITY	
Appearance	Muddy
Taste	Good
Odor	-
Other	-

WELL TEST

Tested By	-
Static Level (ft-bgs)	-
Pumping Level (ft-bgs)	-
Test After Hours	-
Test After Mins	-
Test Yield (GPM)	-
Hours Prior to Test	-
Minutes Prior to Test	-

GENERAL	INFORMATION

Well Disinfected?	Υ
Well Capped?	Υ
50ft From Septic System?	Υ
Septic Distance Provided By	Driller Determination
Drilling Process Water Obtained From	Well
Pump Installed By Driller?	-

FORMATION LOG

Depth from (ft)	Depth to (ft) ↑=	Description
0	30	overburden
30	70	blue
70	100	brown
100	130	opening
130	132	opening
132	170	blue
170	171	opening
171	200	blue

COMMENTS

Comments pump test the till it developed

If you have any questions or comments, call us at (615) 532-0287 or email the TDEC Help Desk at BG-Help_Desk@tn.gov.

