

Time of Transfer Inspection Report

Property Information			_				
Current Owner: M	like Misjack						
Buyer:	Realtor:						
Mailing Address:							
Site Address/County:	12294 60th A	ve, Prole IA/ W	arren County				
Legal Description							
No. of bedrooms: 2	2 Last	occupied:	current	Recor	ds available:	yes	
Permit/ installation date:	9-1-2005	Sep	paration distance	es (ok/no?):	ok		
Septic System Information							
Septic tank(s): Size:	1500 Gal	Material	Plastic	Condition	ni good	ł	
Tank pumped? $X \square N$	Date:	6-11-21	Licensed pump	рег:	Wiegert		
Septic/Trash/Processing tank	: Size:	٦	Material:		Condition:		
Tank pumped? \Box Y \Box N	Date:		Licensed pump	per:			
Aerobic treatment unit (ATU) mfgr		6		Size		
Tank pumped? \Box Y \Box N Date:			Licensed pumper:				
Maintenance contract?		Expiration date:		Service p	rovider:		
Condition:			3 000		:		
Pump tanks/vaults: Type		Size:		Cond	ition:		
Distribution system: Dis	stribution box	Plastic	Outlets used	6	Condition:	good	
Header pipe(s): 4"sch40	No. of	lines: 6	Pres	sure dosed?	no	
Secondary Treatment:	-						
Length of absorption fields:	Determined by:						
Condition of fields:			Determined by	y:			
Type of trench material:							
Size of sand filter:	18'x40'		Determined by	y: (County Map		
Vent pipes above grade?	YUN		Discharge pipe	e located?	XYDN		
Effluent sample taken no			Results: not discharging				
Media Filters: Type:							
Maintenance contract?	JYDN E	xpiration date:		Service pr	ovider:		
Condition:				0			
NPDES General Permit No. 4	: Required?	□ Y□ N	Permitted?	ΠΥΠΝ	NOI provide	d:	



Time of Transfer Inspection Report

Other con	nponents:						
Alarms:	\Box Y \Box N	Working:	\Box Y \Box N	Disinfection:	\Box Y \Box N	Working:	\Box Y \Box N
Control Box:		Timers:		Inspectio	Inspection Ports:		
Other con	nponents:						
Overall condition of the private sewage disposal system:							
Report system status: The System was working properly during the Inspection							
Explain (attach additional pages as needed):			Tank is good. D	Tank is good. D-box is good. All plumbing goes to the			
septic. Sandfilter was dry. Hydraulic test was good.							
Comment	s:						

Site status at conclusion of Time of Transfer inspection:

- Verify that controls are set on the appropriate mode.
- Power is on to all components.
- Revisit all components to verify lids are secure.
- Gather all tools for removal from the site.
- Verify that no sewage is on the ground surface.

Using this worksheet, write a narrative report of the inspection results and attach a site sketch.

This report indicates the condition of the private sewage disposal system at the time of the inspection. It does not guarantee that it will continue to function satisfactorily.

Signature of Ce	ertified Inspector: Ben Berlinell	Date:	10-18-21	
Name (print):	Ben Bedwell	Certificate #:	11612	
Address:	1500 N B Street, Indianola IA			
Phone #:	515-681-2053			

Provide a copy of this report, the narrative report and sketch to the seller/agent, buyer/agent or the person ordering the inspection, the county sanitarian/environmental health office and to:

Iowa DNR Private Sewage Disposal Program 502 E 9th St Des Moines IA 50319

WARREN COUNTY ENVIRONMENTAL HEALTH



outlet

NO DISCHARGE SAMPLE FORM

I hereby certify that I attempted to obtain an effluent sample from the onsite wastewater discharge point at:

NAME: _____Mike Misjack_____

ADDRESS: __12294 60th Ave

____Prole IA

I attempted to obtain a sample of the above onsite wastewater system, but found no evidence of an effluent discharging. I inspected the system for any signs of surface discharge, erosion, soil staining, etc. There did not appear to be any evidence of flow in the last six months.

Upon inspection of the system, the discharge pipe is:

x clean and cleared of debris

____ covered or I was unable to locate the discharge

_____ other ______

DATE OF INSPECTION: ____10-18-21____

SAMPLER NAME: _____Ben Bedwell_____

MAINTENANCE CONTRACTOR (Company Name) if applicable:

____Bedwell Builders_____