Form 238-7
6/07

IDAHO DEPARTMENT OF WATER RESOURCES
WELL DRILLER'S REPORT

(7)

1. WELL TAG NO. D 0088276

Drilling Permit No

Water right or injection well #

2. OWNER: McGEE I LLC.

Name

Address 435 WOOD VIEW RD.

City SANDPOINT State ID Zip 83864

3. WELL LOCATION:

Twp 54 North ☒ or South ☐ Rge 4 East ☐ or West ☒

Sec 10 NW 1/4 NW 1/4 SW 1/4

County BONNER

Lat 48° 2.2246' (Deg and Decimal minutes)

Long -116° 49.6336' (Deg and Decimal minutes)

Address of Well Site SAWBUCK RD.

City PRIEST RIVER

Lot 7 Blk Sub Name SAWBUCK ESTATES

4. USE:

☒ Domestic ☐ Municipal ☐ Monitor ☐ Irrigation ☐ Thermal ☐ Injection
☐ Other

5. TYPE OF WORK:

☒ New well ☐ Replacement well ☐ Modify existing well
☐ Abandonment ☐ Other

6. DRILL METHOD:

☒ Air Rotary ☐ Mud Rotary ☐ Cable ☐ Other

7. SEALING PROCEDURES:

Sealing material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method/procedure
BENTONITE	0	18	450 LBS.	OVERSTORE
CHIP				DRY POUR

8. CASING/LINER:

Diameter (inches)	From (ft)	To (ft)	Gauge/ Schedule	Material	Casing	Liner	Threaded	Welded
6	+2	198	250	STEEL	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Was drive shoe used? ☒ Y ☐ N Shoe Depth(s) 198

9. PERFORATIONS/SCREENS RING @ 200

Perforations ☒ Y ☐ N Method AIR PERFORATOR

Manufactured screen ☐ Y ☒ N Type

Method of installation

From (ft)	To (ft)	Slot size	Number/ft	Diameter (nominal)	Material	Gauge or Schedule
198	188	1/16x1"	48	6	STEEL	250

Length of Headpipe Length of Tailpipe

Packer ☐ Y ☒ N Type

10. FILTER PACK:

Filter Material	From (ft)	To (ft)	Quantity (lbs or ft³)	Placement method

11. FLOWING ARTESIAN:

Flowing Artesian? ☐ Y ☒ N Artesian Pressure (PSIG)

Describe control device

12. STATIC WATER LEVEL and WELL TESTS:

Depth first water encountered (ft) 170 Static water level (ft) 170

Water temp (°F) COLD Bottom hole temp (°F) COLD

Describe access port WELDED PLATE

Well test:

Drawdown (feet)	Discharge or yield (gpm)	Test duration (minutes)
200	35	60

Test method: Pump ☐ Bailer ☐ Air ☒ Flowing artesian ☐

Water quality test or comments CLOUDY, PUMP TILL CLEAN

13. LITHOLOGIC LOG and/or repairs or abandonment:

Bore Dia (in)	From (ft)	To (ft)	Remarks, lithology or description of repairs or abandonment, water temp.	Water Y	Water N
10	0	4	SANDY CLAY, GRAVEL, COBBLES		X
	4	18	LOOSE SAND & COBBLES		
8	18	86	" "		
	86	170	COARSE SAND & GRAVEL		
	170	182	" " W/ WATER	X	
	182	200	LARGE COBBLES, SAND, WATER	X	

208-263-5974
Mark Pitts
Robin Pitts
Serving North Idaho Over 20 Years
AAA SWEETWATER DRILLING
DRILLING • PUMPS • WATER TREATMENT
Complete Systems • From the Well To The House
435 Woodview Rd • Sandpoint, ID 83864

Completed Depth (Measurable) 200

Date Started 6/25/21 Date Completed 6/25/21

14. DRILLER'S CERTIFICATION:

I/We certify that all minimum well construction standards were complied with at the time the rig was removed.

Company Name AAA SWEETWATER DRILLING Co. No. 509

*Principal Driller [signature] Date 7-7-21

*Driller [signature] Date 6/29/21

*Operator II Date

Operator I Date

* Signature of Principal Driller and rig operator are required.